## USSL Risk Assessment

Assessr	Risk Assessment No nent Undertaken by M. W	64 atson	Ass	Activity sessment D	ate	Banksman.   Locations   Site Works   Jun-17   Review Date   1/6/18
E	Persons at risk (PAR) Employees / Contractors	1	Severity Negligible	y / Harm Ra injury or no	ating (S)	Risk Ratings  Likelihood (L)  1 Extremely unlikely to occur at any time
P V	Members of Public Visitors	2	Minor injury Lost time in	y requiring njury	First Aid	2 A rare combination of factors would be required for an incident to occur 3 Could happen, but considered unlikely under normal circumstances
С	Clients	5	Single serie Multiple de	ous injury o aths and or	serious inj	juries 5 Almost inevitable that an incident will result - Highly likely to occur
Tolerance rating  DANGER - Task/activity should not proceed. Further control measures are to be put in place to reduce risk. When in place the level of risk should be re-assessed for adequacy before the work recommences.						
7 -	SIGNIFICANT RISK is introducing new control		o this task/a	ctivity. Loc	k critically	at ways of reducing the level of risk to a more tolerable level by improving existing control measures or t
TOLERABLE RISK - Consider if risk is "as low as reasonably practicable", If not try to reduce risk further by improving control measures. Keep under review and continue with task/activity, but with caution						
				will be uti	lised as a	matter of course during any works undertaken
Item No	Initial Assessm Hazard Identification	ent No con PAR	trols S	L	Score	Risk Mitigation Measures  Control Measures  S L Revised Risk Score Acceptable
1	Contact with Pedestrians/Vehicles	E,P,V,C	4	5	20	Don high-visibility clothing (correct type for speed of road).  Sign and Guard the site in compliance with Chapter 8.  Sign and Guard the site in compliance with Chapter 8.  Read and implement the control measures detailed in Method Statement 8. Risk Assessment 06 'Signing and Guardring'.  Ensure that the flashing beacon is in operation well in advance of entering the site, when leaving the site and at all times during operations on site.  Park the whiche safely within the working space.  DO NOT allow members of the public to walk under suspended loads.  DO NOT carry out lifting operations adjacent to schools during starthone times.  4 2 Yes  Always ensure that a banksman is available and in view at all times in order to give signals when manoeuvring the vehicle, particularly when reversing.
						out any difficult/reverse manoeuvres without the aid of a banksman.  Ensure that the spoil is deposited directly into the body, in order to prevent spillage over the sides of the body onto pedestrainsed /carrageway areas. when depositing spoil in the body of the vehicle with the use of HAB loader.  Only fully trained, competent and authorised banksman, with appropriate high-visibility equipment and using agreed hand sionsk will be allowed to act a the
2	Untrained Personnel.	E,C	4	4	16	agreed hand signals will be allowed to act a the banksman. The banksman should plan and supervise the operation.
3	Reversing	E,P,V,C	4	4	16	Avoid reversing so far as possible.  Ensure a qualified banksman is present to supervise any reversing operation.  Pedestrians must be kept away from reversing area.  4 1 Yes Reversing should only take place where there is enough light for drivers and pedestrians to clearly see what is happening.  All loads need to be secured to prevent any part slipping of falling from the vehicle.
4	Operatives/ Pedestrians being struck by Materials	E,P,V,C	4	4	16	The Boom should be correctly secured once the loading-linicading has been completed.  Personnel not involved in the lifting operation must be excluded from the area beneath the boom and the load. All operatives must wear the required PPE, Hiv I/z, a safety boots, hard hats, as a minimum.  A load must newer be left suspended and unattended, persons must safe yote of any risied load.  Ensure lifting accessories have the current certificate and testing.
5	Fall from the vehicle	E	4	4	16	Vehicles should be parked in such away as they do not cause a hazard to other road users, beacons need to be in operation, and in parked in such away as they do not cause a hazard to other road users, beacons need to be in operation during loading-unicoading.  Access and Egress from the vehicle should be via a well constructed ladder fixed to the vehicle and installed by the manufacture.  Vehicle steps and the working platform should be made of slip resistant material. NO unauthorised persons are allowed to access the vehicle.  Rungs and steps should be level and give plenty of toehold/foothold.  Steps and the working platform should have sound hand rails and guard rails.  NO one should jump form or not the vehicle.  Access into the main body of the vehicle should be avoided.
6	Parking	E	4	3	12	Vehicles need to be parked in a clear and safe area. Beacons need to be in use at all times.  4 1 Yes
7	Overhead Power Lines	E	4	4	16	Vehicles engines must not be left tunning.  No part of the HLB should be allowed within i) 15 metres of lines suspended from steel (towers, ii) 9 metres from lines suspended from steel (towers, ii) 9 metre from lines suspended from wooten poles. You must consult your Supervisor and the Company Health & Safety Manager before operating any plant in close proximity to overhead power lines.  If work requires the HLBB or other equipment to work closer than stated actions, the power must be isolated from closed and permit—own's obtained from the electricisy of the power can not be isolated or re-routed, stop work and advises your supervisor.  All operations in close proximity must comply with CSB 'Avoiding Danger from Overhead Electric Lines'.
8	Overturning.	E	4	3	12	Outrigers to be extended at all times during loadinguinoading. An interlocking system must be fitted (or equivalent engineering solution) to prevent operation without stabilisers being extended. Ground conditions must be assessed prior to loading and unloading, checking for drains, service ducts, cellars etc. Ensure grab is not overloaded, especially if the boom is being used at maximum out reach. Always check that the machine is stable before operating.
9	Manual Handling	E	3	4	12	Avoid hazardous manual handling operations so far as reasonably practicable.  Carry out suitable and sufficient risk assessment.  All saff to receive manual handling training.  Heavy Equipment to be carried by a minimum of 2 people.
10	Slips, Trips and Falls.	E	3	4	12	Areas to be keeps clear and tidy, material should be stored in designed area, Excavations need to be guarded and signed.  Stored in designed area, Stored in designed and signed
11	Defective Equipment.	Е	4	4	16	HIAB to be thoroughly examined by a competent persor every 12 months and records kept.  Any associated lifting chains, slings, straps and eye bolts to be thoroughly examined every 6 months by a competent person and records kept.  Do NOT use defective equipment, report any defective equipment immediately to your supervisor. HIAB and associated lifting equipment MUST be visually inspected once per veek. Results of the inspection MUST not be entered into the LOLER Register.  Operatives should be encouraged to report incidents an concerns and appropriate action should be taken where reports are made.
12	Entrapment	E	4	4	16	All moving parts and mechanisms should be properly and secured guarded.  Warning signs should be in place to worn about moving parts and mechanisms.  Segregate pedestrians from loading/unloading operatior  Supervision needs to be in place to prevent inquisitive people sepecially children getting to close or undermeath the vehicle.
13	Loading/Unloading	E	4	4	16	Loading Unloading should be off the road and pavement well away from members of the public. Loading and Unloading over the pavement should be avoided. Loading and Unloading over the pavement should be avoided. 4 2 Yes Delivery drivers should try and park their vehicles so that the side of the delivery vehicle with the easiest access load is towards the workplace.