

USSL Risk Assessment

Risk Assessment No		E1	Activity		Water from Excavations		Locations		Site Works	
Assessment Undertaken by		M. Watson	Assessment Date		Jun-17		Review Date		1/6/18	
Risk Ratings										
Receptors at Risk (RAR)		Impact Rating (S)				Likelihood (L)				
C	Controlled Waters	1	No Hazard – No Environmental Impact			1	Not Likely – No History of an event ever happening			
L	Land	2	Slight Hazard – Low Environmental Impact. Little impact to the environment easily rectified no need for specialist clean up, and/ or no danger to the health of humans or wildlife			2	Possible – Documented history of the event happening in the organisation within the last 12 months			
A	Air	3	Medium Hazard – Moderate Environmental Impact. Some impact to the environment easily rectified without the need for specialist clean up. No danger to human health minor danger to wildlife.			3	Likely – Documented history of the event happening in the organisation at least monthly			
F	Flora / Fauna	4	Quite Hazardous – Moderate to High Environmental Impact. Possibly requiring specialist clean up. Danger of non-life threatening health affects to human or wildlife, or short term effects on the environment			4	Very Likely – Documented history of the event happening in the organisation at least weekly			
H	Human Health	5	Very Hazardous - High Impact Specialist clean up necessary. Potentially life threatening or life altering to humans or wildlife, or significant long term effects on the environment.			5	Happening Now – Visual evidence of the event occurring.			
Tolerance rating										
15 - 25		DANGER - Task/activity should not proceed. Further control measures are to be put in place to reduce risk. When in place the level of risk should be re-assessed for adequacy before the work recommences.								
7 - 14		SIGNIFICANT RISK is attached to this task/activity. Look critically at ways of reducing the level of risk to a more tolerable level by improving existing control measures or by introducing new controls.								
1 - 6		TOLERABLE RISK - Consider if risk is "as low as reasonably practicable", If not try to reduce risk further by improving control measures. Keep under review and continue with task/activity, but with caution								
NB. Full PPE will be utilised as a matter of course during any works undertaken										
Initial Assessment No controls						Risk Mitigation Measures				
Item No	Hazard Identification	RAR	S	L	Score	Control Measures	S	L	Revised Score	Risk Acceptable
1	The discharge of water from the excavation either directly into a natural watercourse (pond / ditch / stream / lake etc). Watercourses being contaminated	C,L,F	4	2	8	Before pumping water from an excavation you must assess its condition. It is Clear, Silty, Contaminated with Sewage, does it have a Oily Film on top, or do you suspect other Chemicals are present?. If it is : - Clear or Silty water – Pump to a foul sewer, or onto a grassed area.	4	1	4	Yes
2	The contamination of grassed or planted area's.Grassed or planted area's being contaminated. Surface drains, water drains being contaminated.	C,L,F	4	2	8	Contaminated with Sewage – Pump to a foul sewer. Oily surface Film (minor)- If there is only minor contamination use absorbent pads to remove ALL the surface film and pump to a foul sewer. (The absorbent pads must then be disposed of as "Special Waste"). Oily surface Film (major)- Do not remove, contact your line manager for further guidance and assistance. Chemicals – Do not remove, contact your line manager who will seek advice from the Local Water Authority / Environment Agency.	4	1	4	Yes
3	The possible risk to operatives from contaminants contained within the water.	C,L,F,H	4	2	8	REMEMBER UNDER NO CIRCUMSTANCES MUST YOU ALLOW WATER FROM AN EXCAVATION TO GET INTO A NATURAL WATERCOURSE.	4	1	4	Yes