

USSL Risk Assessment

Risk Assessment No		92	Activity		Reinstatement Concrete Surfaces		Locations		Site		
Assessment Undertaken by		M. Watson	Assessment Date		Jun-17		Review Date		1/6/18		
Risk Ratings											
Persons at risk (PAR)		Severity / Harm Rating (S)				Likelihood (L)					
E	Employees / Contractors	1	Negligible injury or no injury				1	Extremely unlikely to occur at any time			
P	Members of Public	2	Minor injury requiring First Aid				2	A rare combination of factors would be required for an incident to occur			
V	Visitors	3	Lost time injury				3	Could happen, but considered unlikely under normal circumstances			
C	Clients	4	Single serious injury or single death				4	Not certain, but an additional factor may result in an incident			
		5	Multiple deaths and or serious injuries				5	Almost inevitable that an incident will result - Highly likely to occur			
Tolerance rating											
15 - 25		DANGER - Task/activity should not proceed. Further control measures are to be put in place to reduce risk. When in place the level of risk should be re-assessed for adequacy before the work recommences.									
7 - 14		SIGNIFICANT RISK is attached to this task/activity. Look critically at ways of reducing the level of risk to a more tolerable level by improving existing control measures or by introducing new controls.									
1 - 6		TOLERABLE RISK - Consider if risk is "as low as reasonably practicable", If not try to reduce risk further by improving control measures. Keep under review and continue with task/activity, but with caution									
NB. Full PPE will be utilised as a matter of course during any works undertaken											
Initial Assessment No controls						Risk Mitigation Measures					
Item No	Hazard Identification	PAR	S	L	Score	Control Measures	S	L	Revised Score	Risk Acceptable	
1	Customers and members of the public entering the working area	E,P,V,C	4	3	12	Working area(s) must be barriered AT ALL TIMES unless a team member acts as a banks man Walkways must be provided for pedestrians Vehicle parking to be planned and vehicle doors that may obstruct pedestrians and traffic kept closed Working area to be arranged to provide sufficient width for pushchairs and electrically powered scooters for the elderly – secured ramps are to be provided on kerbs. Footway boards and road plates must be securely placed, well supported and pinned Areas where the customers and the public may walk must be kept free from tools and materials Work is to be stopped and supervisor consulted when customers/public are violent or aggressive Children must never be allowed to play with tools, materials or equipment A further risk assessment must be made when the site is to be left unattended	4	1	4	Yes	
2	Slips, Trips and Falls	E,P,V,C	4	4	16	Access to the working area to be kept clear of tools and materials at all times Working area to be maintained in a tidy condition as work progresses Mud to be cleaned from boots when leaving the working area and mud swept off footpaths Check the condition of stairs or places slips or trips may occur Take extra care in wet or freezing conditions Footwear must fit well - soles to be in good condition and kept clean – Boots must provide ankle support Steps into the vehicle to be kept clear and free from mud. Extra care to be taken if there is no step	4	1	4	Yes	
3	Defective or unsuitable plant/tools and equipment	E	3	4	12	All items are to be checked by the user BEFORE use Hand tools to be cleaned and inspected by the user All plant and powered equipment to be regularly maintained and inspected by a competent person Defective or broken tools are NOT to be used and are to be immediately repaired or replaced Lifting equipment & Tackle must be inspected regularly – see Working with Hiabs and Grabs	3	2	6	Yes	
4	Manual handling	E	3	4	12	Follow the guidance in your Operative Handbook Kerbs and heavy modular units should be lifted with mechanical assistance Bars and mesh to be handled by adequate number of people	3	2	6	Yes	
5	Dust inc Silica dust	E,P,V,C	4	4	16	Use hydraulic flag and block cutters where possible Water sprays on cutting saws are to be used to control dust from cutting operations – concrete, flags etc. If no water is available disposable half mask respirators to minimum of FFP3 standard should be used and fit tested to the individual	4	1	4	Yes	
6	Vibration	E	3	3	9	Follow RA For Vibration	3	2	6	Yes	
7	Noise	E,P,V,C	3	3	9	Follow RA For Noise	3	2	6	Yes	
8	Cable Strike or utility damage	E	4	4	16	Follow advice in Avoiding Danger from Underground Services Risk Assessment.	4	1	4	Yes	
9	Impact with moving vehicles	E,P,V,C	5	4	20	Use warning signs as described in the Street works Code of Practice (Chapter 8) Provide safety zones are as described in the Street works Code of Practice (Chapter 8) Provide warning lights during the hours of darkness Wear high visibility clothing at all times	4	1	4	Yes	
10	Working on construction sites	E	4	4	16	Report to the site manager on arrival Request a site induction and ensure that all team members attend Identify the site safety rules and comply with them e.g. wearing of safety helmets Consult the site manager for up to date information on the position of underground plant	4	1	4	Yes	
11	Contact with concrete	E	3	4	12	Overalls or long sleeves and full length trousers should be worn as well as impermeable gloves and boots Do not wear clothing that is saturated with concrete Wash off any concrete that gets on the skin as soon as possible Wash thoroughly with water and seek medical advice if any concrete gets into the eyes Follow good hygiene practice	4	1	4	Yes	
12	Cutting of rebar / mesh	E	4	4	16	Refer to Risk Assessment 56: Use of a petrol cut off saw	4	1	4	Yes	
13	Steel Fixing	E	3	4	12	Wear gloves and goggles Exposed rebar to be capped if concrete pour not simultaneous	4	1	4	Yes	